## Inspection and Test Record for Bus-Bar Assemblies - LV Switchgear (including incoming and sectionalizer units)

Record	No.:	

page 1 of 2

	iiiiig aira o	••••		a				
Client:	Subcontractor:	Subcontractor:						
Project No.:	Subcontract P.0	Subcontract P.O. No.:						
Project Name:	Substation No.:							
Additional Information:								
Manufacturer:	System voltage							
P.O. No.:	Section:							
Location:	Rating:							
Switchboard No.:	_	Reference Document:						
Items to inspect	Subcontractor			Remarks				
	inspected initials/date	Hold Point	inspected* initials/date					
Note: Tests marked (C) are required for pre- commissioning inspection only								
1.0 Insulation resistance test - bus-bar system a 500 V DC	t	h						
Phase R S T Mohm	1							
Tester used:								
2.0 Conductivity test - bus-bar system (C)		h						
Spout to spout Mohm	1							
Unit no. incomer 1 2-3 4-5 6-7 inco	omer 7							
R								
S								
Ducter used:								
3.0 Earthing system		h						
Check the continuity of the earthing bar and connections ohm								
Measure continuity of switchboard to main ea	arth							
H - Company's presence is mandatory for all activities in section. h - Company's presence is mandatory.		,	Attachments, No. of	pages:				
Accepted for Subcontractor	Accepted for	or Com	npany	Accepted for Client				
Name: Na	ame:			Name:				
	gnature:			Signature:				
Date: Da				Date: *Company only initials for holdpoint				

## Inspection and Test Record for Bus-Bar Assemblies - LV Switchgear (including

page 2 of 2

incoming and sectionalizer units)								
Client:		Subcontractor:						
Project No.:		Subcontract P.	Subcontract P.O. No.:					
Project Name:		Substation No.	Substation No.:					
<u>Addi</u>	tional Information:							
Manı	ufacturer:	System voltage	System voltage:					
P.O.	No.:	Section:	Section:					
Loca	tion:	Rating:	Rating:					
Swite	chboard No.:		Reference Document:					
Items to inspect		Subcontractor		Company I	Remarks			
		inspected initials/date	Hold Point	inspected* initials/date				
4.0	Current transformer test (include. ammete completed	er)	h					
	Sheet no							
5.0	Basic inspection completed		h					
	Sheet no							
6.0	After energizing		h					
	Check voltmeter reading: Check phase rotation (C)							
7.0	Remedial action completed:							
h - Co	mpany's presence is mandatory for all activities in section mpany's presence is mandatory.  Accepted for Subcontractor	Accepted fo	or Cor	Attachments, No. o	Accepted for Client			
Nam		Name:	3 <u>—</u> 5011	Ipan y	Name:			
		Signature:			Signature:			
Date: Date:		Date:			Date:			
					*Company only initials for holdnoing			