Inspection and Test R	Record
for Static Supply U	Jnit

Record No .: -

page	1	of	З
page		OI.	J

		T	or Static	Sup	ply Unit	page 1 of 3	
Clier	nt:	Subcontractor:					
Project No.:			Subcontract P.O. No.:				
Project Name:			Unit No.:				
Addi	tional information:		Rectifier/Inverte	er:			
Man	ufacturer:		Battery Type:				
P.O.	No.:		Serial Nos.:				
Loca	ition:		No. of Cells/Volts:				
Refe	rence Document:					1	
lten	ns to inspect		Subcontractor	(Company	Remarks	
	_		inspected initials/date	Hold Point	inspected* initials/date		
Note							
	s marked (C) and (M) are required for pre- missioning and maintenance inspections on	lv.					
		,					
1.0	AC/DC distribution board:			н			
1.1	Check:						
	good condition - no mechanical damage						
	Correct labelling - correct earthing						
1.2	Test:						
	insulation resistance (not for on-stream						
	inspection)						
	at 500 V DC bar 1-earth Mohm	n					
	bar 1-bar 2 Mohm bar-2 earth Mohm	ı					
1.3	Test earth-fault indication and detection						
1.4	Record: fuse size actual load						
2.0	Rectifier/inverter			H			
2.1	Check the following items:						
	Correct earthing and cable connections:						
	Operating temperature in cabinet - no hot	spots					
	ompany's presence is mandatory for all activities in section mpany's presence is mandatory.				Attachments, No. of	· i pages:	
Accepted for Subcontractor			Accepted for	or Con	ipany	Accepted for Client	
Nam		Name:				Name:	
Signature: Signatu			ire:			Signature:	
Date: Date:						Date:	

*Company only initials for holdpoint

	Inspection and Test Record					Record No.:		
		f	for Static Supply Unit p					
Clier	it:		Subcontractor:					
Project No.:			Subcontract P.					
Proje	ect Name:		Unit No.:					
Addi	tional information:		Rectifier/Inverter:					
Man	ufacturer:		Battery Type:					
P.O.	No.:		Serial Nos.:					
Loca	tion:		No. of Cells/Vo	lts:				
Refe	rence Document:					1		
Iten	ns to inspect		Subcontractor	(Company	-	Remarks	
			inspected initials/date	Hold Point	inspected* initials/date			
	No accumulation of dust (heat sinks)							
	No abnormal noise							
	No leaking electrolytic capacitors							
	(all parallel capacitors same temperature)							
	Correction operation of:							
	forced cooling fan (if fitted)							
	interlock system indicating lights, relays and remote alarms							
	indicating lights, relays and remote alarms	5						
	Change-over time (inverter)							
2.2	Check/adjust if required:							
	Inverter output voltage/frequency							
	Rectifier charging rate							
3.0	Batteries			н				
3.1	Check that all connections are tight and th anti-corrosive coating (vaseline) is provide							
3.2	Check the liquid level of each cell							
3.3	Check the cells for leakage							
	mpany's presence is mandatory for all activities in section		l	J	Attachments, No. of	f pages:		
n - Co	mpany's presence is mandatory. Accepted for Subcontractor		Accepted for	or Con	npany	A	ccepted for Client	
Nam	-	Name:				Name:		
Sign	ature:	Signatu	re:			Signature:		
Date	Date: Date:					Date [.]		

*Company only initials fo	r holdpoint

			Insp	ection a	nd T	est Reco	Record	d No.: ——
			f	or Static	Sup	ply Unit		page 3 of 3
Client:				Subcontractor:				
Proje	ect No.:			Subcontract P.	O. No.:			
Proj	ect Name:			Unit No.:				
Addi	itional information	<u>1</u> :		Rectifier/Inverte	er:			
Man	ufacturer:			Battery Type:				
P.O.	. No.:			Serial Nos.:				
Loca	ation:			No. of Cells/Volts:				
	erence Documen			Subcontractor Company Remarks				
Iter	ns to inspec	t		inspected	Hold	Company inspected*	Remarks	
				initials/date	Point	initials/date		
3.4	Test the insula	tion resistance to earth						
	For lead acid b	patteries:						
	test and record	the specific gravity of the	!					
	electrolyte in e	ach cell						
	For alkaline ba	itteries:						
		voltage of each cell with dig	gital					
	voltmeter							
4.0	Discharge test	(C) (M)			н			
	Discharge:							
	start	h discharge current	А					
	finish total	h h capacity:	Ah					
	lotal	in capacity.						
5.0	Basic inspection	on completed:			h			
6.0	Remedial action	on completed:			h			
		mandatory for all activities in section	on.		J	Attachments, No. of	pages:	
III - CC	Accepted fo	r Subcontractor		Accepted for	or <u>Con</u>	ipany	Accepted for Cli	ent
Nam			Name:				Name:	
Sign	ature:		Signatu	ire:			Signature:	
Date: Date:						Date:		

*Company only initials for holdpoint