## Inspection Record for Towers/Vessels and Closing Certificate

Client:		Subcontractor:	Subcontractor:					
Project No.:		Subcontract P.0	Subcontract P.O. No.:					
Project Name:		Equipment No.:	Equipment No.:					
		Serial No.:	Serial No.:					
Additional Information:		P.O. No.:	P.O. No.:					
Vendor:		Reference Docu	Reference Document:					
Items to inspect		Subcontractor	(	Company	Remarks			
		inspected initials/date	Hold Point	inspected* initials/date				
Note	A pre-check of numbers, orientation and heigh							
of anchor bolts and cleanliness of foundations and								
anchor bolts must be carried out prior to the erection		n						
of the columns/vessels.								
1.0	Dimensions							
2.0	Tightness of anchor bolts nuts							
3.0	Alignment, vertically and grouting							
4.0	Lubrication and free movement of sliding foot (horizontal vessels only)							
5.0	Nozzle sizes and orientations/levels/ stand-outs							
6.0	Internal Piping							
7.0	Baffles/weirs/splash plates							
8.0	Trays/downcomers/support rings							
9.0	Bottom collector tray and downcomers							
10.0	Stripping section(s)							
11.0	Ladders/platforms/stairways/brackets/							
	davits			1				
	mpany's presence is mandatory for all activities in section.			Attachments, No. of	pages:			
	npany's presence is mandatory. Accepted for Subcontractor	Accepted for	r Cor	nany —	Accepted for Client			
Name: Name:					Name:			
					Signature:			
Signature: Signatu								
Date: Date:					Date:			

\*Company only initials for holdpoint

## Inspection Record for Towers/Vessels and Closing Certificate

Client:	Subcontractor:	Subcontractor:					
Project No.:	Subcontract P.	Subcontract P.O. No.:					
Project Name:	Equipment No.	Equipment No.:					
	Serial No.:	Serial No.:					
Additional Information:	P.O. No.:	P.O. No.:					
Vendor:	Reference Doc	Reference Document:					
Items to inspect	Subcontractor	Subcontractor Company Remarks					
	inspected initials/date	Hold Point	inspected* initials/date				
12.0 External stiffening/insul. rings							
13.0 Nameplate data							
14.0 Lining							
15.0 Earthing							
16.0 Dejeting							
16.0 Painting							
17.0 Insulation							
18.0 Cleaned out internally		h					
19.0 Ready for closing		h					
20.0 Close manways		h					
H - Company's presence is mandatory for all activities in sectio	n.	1	Attachments, No. of	pages:			
h - Company's presence is mandatory. Accepted for Subcontractor	Accepted for	or Cor	nany	Accepted for Client			
Name:	Name:		ipany	Name:			
Signature:	Signature:			Signature:			
Date:	Date:			Date:			

\*Company only initials for holdpoint