

Inspection Record for Cooling Towers and Closing Certificate

Record No.: _____

Client: _____ Project No.: _____ Project Name: _____	Subcontractor: _____ Subcontract P.O. No.: _____ Equipment No.: _____ Serial No.: _____
--	--

Additional Information: Vendor: _____	P.O. No.: _____ Reference Document: _____
--	--

Items to inspect	Subcontractor	Company		Remarks
	inspected initials/date	Hold Point	inspected* initials/date	
1.0 Acceptance of concrete basin interface				
2.0 Erection of main structure, level, alignment				
3.0 Erection of inside piping and nozzles				
4.0 Erection of inside filling/baffles				
5.0 Outside sheeting/louvres				
6.0 Package limits - flanged connections, cable entries				
7.0 Fan/gearbox/shaft/motor mechanical erection				
8.0 Access ladders, handrailing and accessories				
9.0 Electrical				
10.0 Instrumentation				
11.0 Final check/cleanliness		h		
12.0 Ready for closing		h		
13.0 Close manways/access doors		h		

H - Company's presence is mandatory for all activities in section.
 h - Company's presence is mandatory.

Attachments, No. of pages: _____

Accepted for Subcontractor	Accepted for Company	Accepted for Client
Name: _____	Name: _____	Name: _____
Signature: _____	Signature: _____	Signature: _____
Date: _____	Date: _____	Date: _____

*Company only initials for holdpoint