	I	Record No.: —			
Clien	t:	Subcontractor:			
Project No.:		Subcontract P.O. No.:			
Project Name:		System:			
	rence Document:	1,			
Items to inspect		Subcontractor Company			Remarks
	·	inspected initials/date	Hold Point	inspected* initials/date	
1.0	Conductors of specified section and types				
2.0	All specified connections present				
3.0	All connections to equipment/structure/dividers, as indicated on grounding layouts, are made with specified compression lugs and properly tightened				
4.0	All dividers installed and identified				
5.0	All specified Cadwell (or Crimpit, Brazed) connections made and protected (e.g. self-vulcanizing tape)				
6.0	Conductors passing grade level protected against mechanical damage and conduits properly sealed on top				
7.0	Driven earth rod electrodes of specified type, section, length, position, level, proper fixing/ clamping and corrosion protection				
8.0	Earth rods fitted with inspection pits which are clean and with specified connections				
9.0	When bare copper is not permitted check all connections are properly protected against corrosion				
10.0	"As built" information recorded on drawing no				
	mpany's presence is mandatory for all activities in section. mpany's presence is mandatory.			Attachments, No. o	f pages:
	Accepted for Subcontractor	Accepted for	or Con	npany	Accepted for Client
Name: Name:		-			Name:
Signature: Signature:		ure:			Signature:
Date: Date:					Date:

*Company only initials for holdpoint