

Inspection Record for Instrument Earthing System

Record No.: _____

Client: _____	Subcontractor: _____
Project No.: _____	Subcontract P.O. No.: _____
Project Name: _____	

<u>Additional Information:</u>	Description of items accepted:
Manufacturer/Contractor:	Area:
P.O. No.:	Location:

Reference Document: _____

Items to inspect	Subcontractor		Company		Remarks
	inspected initials/date		Hold Point	inspected* initials/date	
1.0 All metal enclosures correctly earthed					
2.0 Cable shields/screens correctly earthed					
3.0 Safety barriers, convertors, etc. correctly earthed					
4.0 Dedicated earth correct					
5.0 DCS minus and earth correctly installed					
6.0 Isolation of the three earthing systems from another correct					
7.0 Earthing cable to central point correct					
8.0 After testing: three earthing systems					
9.0 Metal tray/trunking/conduit correctly earthed					
10.0 Computer floor correctly earthed					
11.0 Frames/supports for consoles/cabinets correctly earthed					

H - Company's presence is mandatory for all activities in section. Attachments, No. of pages: _____
 h - Company's presence is mandatory.

Accepted for Subcontractor	Accepted for Company	Accepted for Client
Name: _____	Name: _____	Name: _____
Signature: _____	Signature: _____	Signature: _____
Date: _____	Date: _____	Date: _____

* Company only initials for holdpoint