Inspection and Test Record					Record No.: —
		for P	aint	ing	
Clier	nt:	Subcontractor:			
Project No.:		Subcontract P.	O. No.:		<del></del>
Project Name:		Item painted (T	aa No./l	_ine No.):	
	rence Document:				
IVEIG	rence bocument.				
Items to inspect		Subcontractor		Company	Remarks
		inspected initials/date	Hold Point	inspected* initials/date	
1.0	Ambient conditions				
	Time of measurementhr				
	Relative humidity				
	Dew point°0 Surface temperature°0	1			
	Surface temperature				
2.0	Surface preparation		h		
	Cleanliness level SA	-			
	Profile/anchor patternmicron	S			
3.0	Undercoat				
	Make/type/batch No.	-			
	Application/workmanship				
4.0	Second coat				
	Make/type/batch No.	-		•	
	Application/workmanship				
5.0	Top coat				
	Make/type/batch No.	-			
	Application/workmanship				
6.0	Testing				
0.0	Wet film thickness				
	Dry film thickness				
	Specifiedmicron	s			
	Measured:-				
	No. of points				
	Maximummicron	1			
	Minimummicron				
	Averagemicron	S			
	AUTOUT COL				
H - Co	mpany's presence is mandatory for all activities in section.	·	•	Attachments, No. o	f pages:
	mpany's presence is mandatory.				
	Accepted for Subcontractor	Accepted for	or Con	npany	Accepted for Client
Nam	e: Nam	e:			Name:
Name: Name: Signature: Signature		ature:			Signature:
Date: Date:		:			Date: *Company only initials for holds